

DATA ROOM SCHEDULE

DATE: Wednesday, May 30, 2023

PROJECT: Ravenna Public Schools
High School Addition and Renovation

Data Shutdown Time Period: July 1 through July 16

June 26th through June 30th

- **Parkway Electric to support cabling, remove required speaker components and rack, remove any stocked items from the space**

July 3rd

- **44th St. Construction** - to install protection over items that will be remaining in the space
- **B&V Mechanical** - Remove mechanical items to be demoed from the space

July 5th and 6th

- **Burgess Concrete Polishing** – Demo existing flooring and polish floor – completed July 6th

July 7th

- **K&A Painting** – Painting of the hub room

July 12th – the 14th

- **B&V Mechanical** - Placement and Installation of the split system
- **Van Haren Electric** – Complete electrical to the split system, complete electrical switchover

July 14th – the 16th

- **B&V Mechanical & VanHaren Electric** - Split system operational 7/15
- **VanHaren Electric** – complete the removal of data cabling
- **44th St Construction** – clean – up
- **Ravenna PS** – Data system up and running end of day 7/16